

CUSTOMER & PROJECT INFORMATION				JOB / QUOTE #:	
TURNSTILES.us		CUSTOMER: Retail Business Services		M22-4111R1	
75' x 25' Canopy		LOCATION: York, PA 17401		Estimator: RDA	
Date: 12/23/2022					
BUILDING DETAILS					
BUILDING TYPE: <u>TAPERED COLUMN RIGID FRAME</u>			<u>EAVE HT</u>	<u>ROOF PITCH</u>	<u>GIRT TYPE</u>
WIDTH: <u>75</u> LENGTH: <u>25</u>			FRONT SIDE: <u>12</u>	<u>2.0:12</u>	<u>Flush</u>
SIDEWALL BAY SPACING: <u>1 at 25</u>			BACK SIDE: <u>12</u>	<u>2.0:12</u>	<u>Flush</u>
BUILDING CODE	BUILDING LOADS	ENDWALL FRAMES	WALL BRACING		
DESIGN CODE: <u>IBC 15</u>	IMPORTANCE FACTORS	LEFT EW: <u>Rigid</u>	ROOF: <u>Cable Bracing</u>		
CLOSED/OPEN: <u>Open</u>	DEAD: <u>2.5</u> psf	RIGHT EW: <u>Rigid</u>	LEFT EW: <u>Rigid Frame</u>		
EXPOSURE: <u>C</u>	LIVE: <u>20</u> psf	ROOF LINER		FRONT SW: <u>Portal Frame</u>	
SEISMIC COEF.: <u>0.242</u>	GROUND SNOW: <u>30</u> psf			RIGHT EW: <u>Rigid Frame</u>	
SEISMIC ZONE: <u>B</u>	COLLATERAL: <u>3</u> psf			BACK SW: <u>Portal Frame</u>	
RISK CATEGORY: <u>1 at 25</u>	WIND: <u>115</u> mph				
ROOF AND WALL SHEETING		WALL LINER PANEL		WAINSCOT	
		LEFT EW: <u>None</u>	RIGHT EW: <u>None</u>	Wall	Start Bay
FINISH: <u>Galvalume +</u>	WALL	FRONT SW: <u>None</u>	BACK SW: <u>None</u>	End Bay	Height
PANEL: <u>R-PANEL-PB</u>					
GAUGE: <u>26</u>					
GABLE EXTENSIONS		EAVE EXTENSIONS		ROOF CANOPIES	
LEFT EW: _____	RIGHT EW: _____	FRONT SW: _____	BACK SW: _____	LEFT EW: <u>None</u>	FRONT SW: <u>None</u>
SOFFIT PANEL: _____	SOFFIT PANEL: _____			RIGHT EW: <u>None</u>	BACK SW: <u>None</u>
GAUGE: _____ FIN: _____	GAUGE: _____ FIN: _____			SOFFIT: _____	
				PANEL: _____	GAUGE: _____ FINISH: _____
ACCESSORIES	PARTIALLY SHEETED WALLS		FRAMED OPENINGS		
FRONT SW: _____	LEFT EW: _____	RIGHT EW: _____	LEFT EW: <u>none</u>		
GUTTERS: <u>25'</u> <u>25'</u>	<u>None</u>	<u>None</u>	FRONT SW: <u>none</u>		
DSPOUTS: <u>2 EA</u> <u>2 EA</u>	FRONT SW: _____	BACK SW: _____	RIGHT EW: <u>none</u>		
	<u>None</u>	<u>None</u>	BACK SW: <u>none</u>		

75'-0"

25'-0"

12'-0"

NOTE: CUSTOMER TO VERIFY THAT ALL CODES, LOADS, CITY, STATE AND COUNTY ARE CORRECT PRIOR TO SIGNING THIS CONTRACT. THIS ESTIMATE IS NOT GUARANTEED TO MEET PLANS AND SPECS. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE COMPLIANCE WITH ALL CONTRACT DOCUMENTS.

CHANGE ORDER PROCEDURE: ANY BUILDING REQUIRING CHANGES THAT HAS BEEN RELEASED FOR PRODUCTION WILL NECESSARILY BE CANCELLED. A NEW ESTIMATE REQUEST WILL NEED TO BE SUBMITTED. THIS WILL EFFECTIVELY START THE JOB OVER. THE REVISED BUILDING PRICE WILL INCREASE AS WELL. THIS IS TO RECOUP THE COST TO ENGINEER AND DRAFT THE ORIGINAL BUILDING.

APPROVED BY CUSTOMER: _____
DATE: _____